

4300 Blk Waumsetta Rd District 4



Why was this project needed?

- Cavitation repair due to cross-road pipe failure
- Pipe was a CMP that had deteriorated, causing a void
- The slope was eroding away from underneath the road
- Concerns of traffic safety

Scope of work executed

- Excavated 8' down to remove old pipe and replace with 48' of 30" x 19" concrete elliptical pipe
- Installed two EW-1s and rip-rap along the sides of the stream
- Restored roadway

Contractor

Messer

Cost

\$41,247.85

For questions, comments, or concerns specifically about any of these projects, please contact:

Bill Boston
Senior Capital Project Manager
Department of Public Utilities
804-646-8161
William.Boston2@RichmondGov.com

To report a water or drainage issue, or if you have a non-emergency service request, please visit RVA311.com or call 311.